54

COMPLETION REPORT

1. Name of Work : Improvements to Footpath 5th Cross roads of W/s at Kalyannagara, in Ward No.13, in Shettyhalli Sub-Division

2. Sanctioned Estimate No. & Dt : CE/DZ/AA/ 114-15 dt 29/10/14

3. Head of Account which is chargeable : P1771

4. Work Order No. & Dt : EE/D2/WO 247 14-15 dt 16-2-15

5. Name of Contractor : Sri. Kalegowda K L

6a. Time Stipulated for completion of work : —

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 3424

8. Check Measurement of the Asst. : M.B. No. 3424 Page No. 342310

Asst. Exe. Eng / Exe. Eng : Page No. 342318

9. Name of the office/official incharge of the work : AEE/SSD

10. a) Asst. Engineer : Nayabhersan

b) Asst. Exe. Engineer : B.L. Jayalingappa

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
Lakhs 19 Lakhs	17,79,679-00	—	1,20,321-00

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Project Division
BRUHATH BANGALORE MAHANAGARA PALIKE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಅಭಿಯಂತರರು